

TEST REPORT FOR INVERTER MMA/TIG POWER SOURCE

MODEL :

MODEL	TICK (✓)
CHAMP 400 X	

SLIP NO. :

SR.NO.:

1.0 SR.NO. OF PWM CONTROLLER CUM IGBT DRIVER PCB:

2.0 MECHANICAL & VISUAL CHECK : OK / NOT OK

3.0 VISUAL INSPECTION:

ENSURE FOLLOWING MECHANICAL ASPECTS	RESULT
1) TIGHTNESS OF ALL HARDWARES OF MAIN TX. & IGBT ASSEMBLY	OK / NOT OK
2) CRIMPING OF ALL LUGS	OK / NOT OK
3) TIGHTNESS OF ALL HARDWARES	OK / NOT OK

4.0 CONTINUITY TEST :

A. ISOLATION BETWEEN IGBT HS & DIODE HS : OK/NOT OK

B. ISOLATION BETWEEN FABRICATED BODY & DIODE HS : OK/NOT OK

C. ISOLATION BETWEEN FABRICATED BODY & IGBT HS : OK/NOT OK

5.0 DIELECTRIC (H.V.) TEST:

ENSURE FOLLOWING ASPECTS	RESULT
1) INPUT SUPPLY SHORT CIRCUIT(R,Y,B) & EARTH	OK / NOT OK
2) OUTPUT TERMINAL SHORT CIRCUIT & EARTH	OK / NOT OK
3) INPUT SUPPLY SHORT CIRCUIT(R, Y, B) & OUTPUT TERMINAL SHORT CIRCUIT	OK / NOT OK

Insulation Resistance Between	AC Dielectric Test Voltage applied for 5 sec	Current mA	Remarks
Input and Earth	1.875 KV		OK/ NOT OK
Output And Earth	1.875 KV		OK/ NOT OK
Input And Output	3.750 KV		OK/ NOT OK

6.0 WIRING CHECK AS PER DRG. NO. CK79/1174 : OK / NOT OK

7.0 FAN FLOW CHECK (BACK TO FRONT) : OK / NOT OK

8.0 NO LOAD TEST: INPUT SUPPLY 415 VOLTS, 3 PHASE, 50 Hz

NO LOAD CURRENT AMPS.	IR	IY	IB	ACCEPTANCE CRITERIA	RESULT
				$\leq 1A$	OK / NOT OK
OPEN CIRCUIT VOLTAGE (VOLTS)		OBSERVED VALUE		ACCEPTANCE CRITERIA	RESULT
				70V (+/-5V)	OK / NOT OK

9.0 MAINS LED (GREEN) GLOWING

: OK / NOT OK

10.0 LOAD TEST: INPUT SUPPLY 415 VOLTS, 3 PHASE, 50 Hz.

Sr. No.	PARAMETER	ACCEPTANCE VALUE	ACTUAL RESULT	REMARKS
1.	CONTROL TX. VOLTAGES	18-0-18 +/-0.2VAC 0-9.5 +/-0.2VAC 0-9.5 +/-0.2VAC		OK / NOT OK
2.	MIN. OUTPUT CURRENT	10A @ 10V		ADJUST BY P3 POT
3.	MAX. OUTPUT CURRENT	400A @ 36V		OK / NOT OK
4.	SUPPLY VOLTAGE IMMUNITY @ 370VAC & 470VAC (IN MMA MODE)	EQUAL TO SET CURRENT +/- 5A		CHECK AT 200A SET CURRENT

IMPORTANT: SEAL PRESETS P2, P3 POT BY SILASTIC AT THE EDGE ONLY. DO NOT COVER THE WHOLE PRESET.

11.0 VRD UNIT TEST (In MMA Mode)

: OK / NOT OK

(Keep machine in no load condition.
Keep VRD switch at ON position.
check that OCV will become 8-10V after 2sec
Then do the welding and observe
that OCV will available after arc striking)

12.0 VRD UNIT TEST (In TIG Mode)

: OK / NOT OK

(Keep machine in no load condition.
Keep VRD switch at ON position.
OCV will be available.
VRD mode is not applicable.)

MODEL	LOAD AMPS. / VOLTS	IR AMPS	IY AMPS	IB AMPS	I (Avg.) ACCEPT. CRITERIA	RESULT
CHAMP 400 X	400 / 36				≤ 26	OK / NOT OK
	310 / 32				≤ 19	OK / NOT OK

- | | | |
|------|---|---------------|
| 13.0 | SINGLE PHASING PROTECTION TEST
(Remove I/P Supply Phases one by one & check Err 001) | : OK / NOT OK |
| 14.0 | LOW VOLTAGE PROTECTION TEST (350Vac±10V)
(Check Err 001) | : OK / NOT OK |
| 15.0 | OVERVOLTAGE PROTECTION TEST (485Vac±10V)
(Check Err 002) | : OK / NOT OK |
| 16.0 | THERMAL PROTECTION TEST
(Remove CN2 from Line Filter PCB & check the Err 003) | : OK / NOT OK |
| 17.0 | CONNECTION ERROR TEST
(Remove CN9 of Display PCB & Check the Err 011) | : OK / NOT OK |
| 18.0 | ANTISTICK TEST (In MMA Mode)
(Load the machine at 100A, drop the o/p voltage below 10V
& check that output current goes to min. current.) | : OK / NOT OK |
| 19.0 | ANTISTICK TEST (In TIG Mode)
(Load the machine at 100A, short the output & check that
output current remains equal to set current.) | : OK / NOT OK |
| 20.0 | HOT START TEST (In MMA Mode) | : OK / NOT OK |
| 21.0 | REMOTE CONTROL OPERATION TEST
(Connect remote & check current variation by remote pot) | : OK / NOT OK |
| 22.0 | MMA WELDING TEST | : OK / NOT OK |
| 23.0 | TIG WELDING TEST | : OK / NOT OK |
| 24.0 | HEAT RUN TEST | : OK / NOT OK |

Load the machine for 100% @ 310A / 32.4 V (MMA Mode)
For 45 min

TESTED BY:

DATE: