

INSP 4604 / I5 / R0

### $\frac{\textbf{TEST REPORT FOR INVERTER}}{\textbf{MMA POWER SOURCE}}$

**MODEL** 

MODEL TICK (✓)
CHAMP 800

SLIP NO. : SR.NO.:

1.0 SR.NO. OF PWM CONTROLLER CUM IGBT DRIVER PCB:

2.0 MECHANICAL & VISUAL CHECK : OK / NOT OK

3.0 VISUAL INSPECTION:

ENSURE FOLLOWING MECHANICAL ASPECTS	RESULT
1) TIGHTNESS OF ALL HARDWARES OF MAIN TX. & IGBT ASSEMBLY	OK / NOT OK
2) CRIMPING OF ALL LUGS	OK / NOT OK
3) TIGHTNESS OF ALL HARDWARES	OK / NOT OK

#### 4.0 CONTINUITY TEST:

A. ISOLATION BETWEEN IGBT HS & DIODE HS : OK/NOT OK

B. ISOLATION BETWEEN FABRICATED BODY & DIODE HS : OK/NOT OK

C. ISOLATION BETWEEN FABRICATED BODY & IGBT HS : OK/NOT OK

#### 5.0 PROTECTIVE CIRCUIT:

SR.	ENSURE FOLLOWING ASPECTS	ACCEPTANCE	RESULT
NO.		CRITERIA	
1	CHECK THE SIZE OF INTERNAL	10 to 25 SQ.MM CROSS	OK / NOT OK
	PROTECTIVE EARTH CONDUCTOR	SECTION	
2	CHECK THE COLOUR FOR PROTECTIVE	EITHER OF SINGLE	OK / NOT OK
	EARTH CONDUCTOR	GREEN COLOUR OR OF	
		TWIN COLOUR YELLOW	
		AND GREEN	
3	CHECK FOR THE TIGHTNESS AND THE	THE LENGTH OF	OK / NOT OK
	LENGTH OF PROTECTIVE EARTH	PROTECTIVE EARTH	
		CONDUCTOR IS MORE	
		THAN LENGTH OF PHASE	
		CONDUCTOR	
4	CHECK THE METHOD OF SECURING THE	VISUAL	OK / NOT OK
	PROTECTIVE EARTH TO THE		
	CONDUCTIVE PARTS (FABRICATION)		



INSP 4604 / I5 / R0

## $\frac{\textbf{TEST REPORT FOR INVERTER}}{\textbf{MMA POWER SOURCE}}$

#### ROUTINE TEST FOR PROTECTIVE EARTH.

SR.	APPLY 10A AC 50HZ FOR 1 SEC	VOLTAGE	CONDUCTOR	RESULT
NO.	BETWEEN	MEASURED	USED	
1	I/P- EARTH & PCB3- EARTH			OK / NOT OK
2	I/P- EARTH & PCB4- EARTH			OK / NOT OK
3	I/P- EARTH & PCB9- EARTH			OK / NOT OK
4	I/P- EARTH & PCB10- EARTH			OK / NOT OK
5	I/P- EARTH & PCB19- EARTH			OK / NOT OK

#### 6.0 DIELECTRIC (H.V.) TEST:

ENSURE FOLLOWING ASPECTS	RESULT
1) INPUT SUPPLY SHORT CIRCUIT(R,Y,B) & EARTH	OK / NOT OK
2) OUTPUT TERMINAL SHORT CIRCUIT & EARTH	OK / NOT OK
3) INPUT SUPPLY SHORT CIRCUIT(R, Y, B) & OUTPUT TERMINAL SHORT CIRCUIT	OK / NOT OK

Insulation Resistance Between	AC Dielectric Test Voltage applied for 5 sec	Current mA	Remarks
Input and Earth	1.875 KV		OK/ NOT OK
Output And Earth	1.875 KV		OK/ NOT OK
Input And Output	3.750 KV		OK/ NOT OK

7.0 WIRING CHECK AS PER DRG. NO. CK79/1105 : OK / NOT OK

8.0 FAN FLOW CHECK (BACK TO FRONT) : OK / NOT OK

#### 9.0 NO LOAD TEST: INPUT SUPPLY 415 VOLTS, 3 PHASE, 50 Hz

NO LOAD	IR	IY	IB	ACCEPTANCE CRITERIA	RESULT
CURRENT AMPS.				<= 1A	OK / NOT OK
OPEN CIRCUIT VOLTAGE (VOLTS)		OBSERVI	ED VALUE	ACCEPTANCE CRITERIA	RESULT
				89V (+/-5V)	OK / NOT OK

10.0 MAINS LED (GREEN) GLOWING : OK / NOT OK



INSP 4604 / I5 / R0

### TEST REPORT FOR INVERTER MMA POWER SOURCE

11.0 LOAD TEST: INPUT SUPPLY 415 VOLTS, 3 PHASE, 50 Hz.

	11.0 LOAD TEST. INFUT SOFFLT 415 VOLTS, 5 FITASE, 50 Hz.					
Sr. No.	PARAMETER	ACCEPTANCE VALUE	ACTUAL RESULT	REMARKS		
1.	CONTROL TR1 VOLTAGES	18-0-18 +/-0.2VAC 0-9.5 +/-0.2VAC 0-9.5 +/-0.2VAC		OK / NOT OK		
	CONTROL TR2 VOLTAGES	18-0-18 +/-0.2VAC 0-9.5 +/-0.2VAC 0-9.5 +/-0.2VAC				
2.	MIN. OUTPUT CURRENT	100A @ 24V		OK / NOT OK		
3.	MAX. OUTPUT CURRENT	800A @ 44V		OK / NOT OK		
4.	SHORT CKT. OUTPUT CURRENT WITH ARC FORCE POTS AT MIN (0%)	EQUAL TO 30A MORE THAN SET CURRENT FOR LESS THAN 3 SECOND		CHECK AT 200A SET CURRENT		
5.	SHORT CKT. OUTPUT CURRENT WITH ARC FORCE POTS AT MAX.(100%)	50-100A MORE THAN SET CURRENT FOR LESS THAN 3 SECOND		CHECK AT 200A SET CURRENT		
6.	SUPPLY VOLTAGE IMMUNITY @ 370VAC & 470VAC	EQUAL TO SET CURRENT +/- 5A		CHECK AT 600A SET CURRENT		

### IMPORTANT: SEAL PRESETS P1, P3, VR1, AND VR2 POT BY SILASTIC AT THE EDGE ONLY. DO NOT COVER THE WHOLE PRESET.

MODEL	LOAD AMPS. / VOLTS	IR AMPS	IY AMP S	IB AMPS	I (Avg.) ACCEPT. CRITERIA	RESULT
CHAMP 800	800 / 44				<= 64	OK / NOT OK
	600 / 44				<= 50	OK / NOT OK

12.0 SINGLE PHASING PROTECTION TEST : OK / NOT OK

13.0 LOW VOLTAGE PROTECTION TEST (330Vac) : OK / NOT OK

14.0 OVERVOLTAGE PROTECTION TEST (470Vac) : OK / NOT OK

[For Sr. No. 12, 13 & 14 Mains Indication will remain on

and Trip (Red) indication will glow]



INSP 4604 / I5 / R0

## TEST REPORT FOR INVERTER MMA POWER SOURCE

REMOTE CONTROL OPERATION TEST 15.0 : OK / NOT OK (Connect Remote & Check current variation by remote pot) 16.0 MMA WELDING TEST : OK / NOT OK 17.0 **GOUGING TEST** : OK / NOT OK 18.0 LOAD THE MACHINE @800A / 44V FOR 6 Minutes : OK / NOT OK 19.0 LOAD THE MACHINE : OK / NOT OK @ 600A / 44V FOR 1-Hrs

TESTED BY: DATE: